

**COMMISSIONERS' MINUTES
KITTTITAS COUNTY, WASHINGTON
COMMISSIONERS CONFERENCE ROOM
REGULAR MEETING**

MONDAY

9:50 A.M.

JUNE 25, 2012

Board members present: Chairman Alan Crankovich; Vice-Chairman Obie O'Brien & Commissioner Paul Jewell.

Others: Mandy Robinson, Deputy Clerk of the Board; Patti Johnson, Solid Waste Director/Project Manager.

REGULAR MEETING

DEPARTMENT HEAD

JAIL PROJECT

Patti Johnson, Solid Waste Director/Project Manager presented a Change Order proposal from T.W. Clark Construction, LLC to Architects Rasmussen Triebelhorn (ART) for the costs associated with a request for an extension on the completion date for the Jail project. She indicated that they were requesting an additional 8 days with a new completion date of July 13, 2012 with a cost of \$5,556.71 dollars. She reviewed the contractor's changes and justification behind the extension.

Ms. Johnson was given authorization to allow the extension of 8 days to the project for a new completion date of July 13, 2012, and authorized to pay them no more than \$3,000.00 dollars of \$5,556.71 requested.

Meeting adjourned at 9:56 a.m.

**KITTTITAS COUNTY COMMISSIONERS
DEPUTY CLERK OF THE BOARD**

KITTTITAS COUNTY, WASHINGTON



Mandy Robinson



Alan Crankovich, Chairman

APPROVED
7/3/2012