



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

## INSPECTION REPORT

PERMIT NUMBER: BP-13-00197 OWNER'S NAME: PAUL NW INVESTMENTS  
DATE: 8/6/2014 TYPE: Shearwalls  
TIME STARTED: INSPECTOR: Jessica Contratto  
MAP NUMBER: 20-15-19051-0071

	1. P1-4 not completed through to furnace room. sheet interior side to a P1-4
	2. unable to verify HDU4S IN P1-6 at party wall
	3. missing HDU2 to HDU2 connection per 9/S1 at p1-6 party wall
	4. HDQ8 floor connection in master bedroom per 13/S1

INSTRUCTIONS: uncover interior shearwalls to verify holddowns at re-inspection. complete above

NEXT INSPECTION: re-inspection

RE-INSPECTION FEE DUE? ☒ NO ☐ YES \$ \_\_\_\_\_

**IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION**

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:

\_\_\_\_\_ jessica.contratto @co.kittitas.wa.us

• INSPECTION REQUEST LINE: [www.co.kittitas.wa.us/cds/request.asp](http://www.co.kittitas.wa.us/cds/request.asp) or 509-962-7694 •  
411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506