



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

## INSPECTION REPORT

PERMIT NUMBER: BP-13-00413

OWNER'S NAME: DEFOOR

DATE: 9/8/2015

TYPE: Shearwalls

TIME STARTED: 11:47 AM

INSPECTOR: Jessica Contratto

MAP NUMBER: 19-17-35053-0001

	1. Shear schedule not provided by engineer
	2. Hydronic pressure test not complete. 100# for test
	3. permit card not on site

**INSTRUCTIONS:** engineer to provide shear schedule prior to shear inspection per plan reviewer note on approved plans. Have hydronics on test

**NEXT INSPECTION:** shear/hydronics

RE-INSPECTION FEE DUE?



NO



YES

\$ \_\_\_\_\_

**IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION**

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:

\_\_\_\_\_ [jessica.contratto @co.kittitas.wa.us](mailto:jessica.contratto@co.kittitas.wa.us)

• **INSPECTION REQUEST LINE:** [www.co.kittitas.wa.us/cds/request.asp](http://www.co.kittitas.wa.us/cds/request.asp) or 509-962-7694 •

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506