



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

## INSPECTION REPORT

PERMIT NUMBER: BP-13-00703

OWNER'S NAME: BERTEIG

DATE: 10/27/2014

TYPE: Shearwalls

TIME STARTED: 5:09 PM

INSPECTOR: Amber Green

MAP NUMBER: 19-16-02000-0007

	1. Your west elevation wall is not framed per plan, you will need the engineers approval.
	2. Multiple MST48 floor to floor straps missing.
	3. Re-check all nails into PT plate to be HD galvanized.
	4. All shearwall 2s to have 3x members at all panel edges.
	5. Shear transfer at top plate, not per plans.
	6. Re-check all panel edge nailing.

INSTRUCTIONS: Remove Tyvek and re-check nailing. Fix Above. Re-Call

NEXT INSPECTION: Re-Inspection

RE-INSPECTION FEE DUE?



NO



YES

\$ \_\_\_\_\_

**IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION**

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:

\_\_\_\_\_ [amber.green@co.kittitas.wa.us](mailto:amber.green@co.kittitas.wa.us)

• INSPECTION REQUEST LINE: [www.co.kittitas.wa.us/cds/request.asp](http://www.co.kittitas.wa.us/cds/request.asp) or 509-962-7694 •

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506