## **INSPECTION REPORT**

PERMIT NUME	BP-13-00703	OWNER'S NAME:	BERTEIG	
DATE:	2/6/2015	TYPE:	Re-inspection	
TIME STARTED	o: 10:32 AM	INSPECTOR:	Justin Bennett	
MAP NUMBER	19-16-02000-0007			
1. And	chor bolts to be at 8" OC on base	ment wall or eng	ineer fix per detail 1&2/A9.0	
2. Install lag bolts per the plans on deck ledgers or engineers approval				
3. Add protection to 2x6 wall in basement behind studs				
4. Choose new energy credits to meet requirements				
5. Couplers used in lieu of nuts on anchor bolts				
6. Bu	6. Building cavity can not be utilized for HVAC			
7. Dra	7. Draft stop at basement fireplace			
INSTRUCTIONS: Ok to insulate walls/See corrections after wall insulation/Fireplace final framing to be verified after insulation				
NEXT INSPECT	ION: Insulation			
RE-INSPECTION FEE DUE? VES \$				
IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION				
QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:				
justin.bennett @co.kittitas.wa.us				
• IN	NSPECTION REQUEST LINE: <a href="www.co.kitti">www.co.kitti</a> 411 N. Ruby Street, Suite 2, Ellensburg, V		<del></del>	