



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-13-00734

OWNER'S NAME: EATON

DATE: 2/12/2016

TYPE: Frame-Plumb-Mech

TIME STARTED: 3:11 PM

INSPECTOR: Jeremy Haberman

MAP NUMBER: 17-19-30000-0022

1. Floor Framing Correction OK.
2. Gas Line Inspection OK.
3. Plumbing Rough In OK. Supply at 60#/15min. OK.
4. DWV Not on Stack Test. Will See at Insulation. DWV System Must be Pressurized with Air to 5 PSI or Fill DWV System with Water to 10' higher than highest fixture.
5. Framing OK.

INSTRUCTIONS: OK to Insulate. Will See DWV on Test At Insulation.

NEXT INSPECTION: Insulation.

RE-INSPECTION FEE DUE?



NO



YES

\$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL
ADDRESS: jeremy.haberman @co.kittitas.wa.us

INSPECTION REQUEST LINE: 509-962-7694

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506