## **INSPECTION REPORT**

PERIVITI NUIVIBI	<sup>R:</sup> BP-14-00049	OWNER'S NAIVIE:	VALLEY VEI	
DATE:	12/19/2014	TYPE:	Final	
TIME STARTED:	11:51 AM	INSPECTOR:	Jessica Contratto	
MAP NUMBER:	17-19-06020-0002			
1. elec	ctrical covers on exterior			
2. Final storm water approval needed				
3. not ready for final				
4. have owner submit in writing what rooms are requested to have TCO. Outline access and e				
gress paths. Submit to building department				
5. fire	5. fire marshal final needed			
INSTRUCTIONS: L&I approval granted for dog boarding rooms. Submit plan request for TCO on dog kennel room to office				
NEXT INSPECTION	DN:			
RE-INSPECTION	FEE DUE? NO YES		\$	
IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION				
QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:				
jessica.contratto @co.kittitas.wa.us				
• INSPECTION REQUEST LINE: <a href="www.co.kittitas.wa.us/cds/request.asp">www.co.kittitas.wa.us/cds/request.asp</a> or 509-962-7694 • 411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506				