



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

# INSPECTION REPORT

PERMIT NUMBER: BP-14-00095

OWNER'S NAME: TILTON

DATE: 9/19/2014

TYPE: Frame-Plumb-Mech

TIME STARTED: 2:43 PM

INSPECTOR: Jessica Contratto

MAP NUMBER: 17-19-02077-0003

1. DWV still not on test
2. truss bracing on truss B not complete
3. bath fans complete
4. gas at 30#- ok
5. fireplace ok
6. trusses in overhang ok

**INSTRUCTIONS:** have DWV on test and complete truss bracing for next inspection. ok to insulate

**NEXT INSPECTION:** insulation

RE-INSPECTION FEE DUE?  NO  YES \$ \_\_\_\_\_

**IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION**

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:

\_\_\_\_\_ [jessica.contratto@co.kittitas.wa.us](mailto:jessica.contratto@co.kittitas.wa.us)

• **INSPECTION REQUEST LINE:** [www.co.kittitas.wa.us/cds/request.asp](http://www.co.kittitas.wa.us/cds/request.asp) or 509-962-7694 •

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506