INSPECTION REPORT

PERMIT NUMBER:	BP-14-00261	OWNER'S NAME:	VAN DE VENTER
DATE:	8/28/2014	TYPE:	Frame-Plumb-Mech
TIME STARTED:	2:42 PM	INSPECTOR:	Amber Green
MAP NUMBER:	19-16-02000-0006		
1. Portal	framing not complete at	living room win	ndows per S2
2. Obtain engineers approval for rafter lap/connection at ridge.			
3. Truss clips at the mechanical room.			
4. There is no permit issued for the fire sprinkler system.			
	otain required permit for installat th any further work.	ion of the fire sprin	kler system prior to proceeding
NEXT INSPECTION:	Fire Sprinkler Rough-In		
RE-INSPECTION FEE I	DUE? NO YES		\$
IF REQ	UIRED, RE-INSPECTION FEES MUST BE	PAID PRIOR TO SCHE	DULING A RE-INSPECTION
QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:			
amber.green @co.kittitas.wa.us			
	TION REQUEST LINE: www.co.kitti 1 N. Ruby Street, Suite 2, Ellensburg, V		