OTTO ROSENAU & ASSOCIATES, INC.

Geotechnical Engineering, Construction Inspection & Materials Testing

CONSTRUCTION INSPECTION REPORT

Report Number: 301179

Project:

Bogaard Residence

Address:

191 Larkspur Loop, Cle Elum

MacPherson Construction & Design

Permit Number:

BP-14-00352

Job Number:

15-0449

Client Address:

21626 SE 28th St, Sammamish

Client:	MacPherson Constr	ruction 8	& Design Client	Addres	s: 21626 SE 28 ^{tr} St, Sammamish		
Inspections Performed							
Steel Dec	king		Other (specify): Non-Destructive	X	Other (specify):		
Structural Steel Fabrication			Examination (Magnetic Particle Testing Report #54793)				
Structural Steel Erection X		, , , , , , , , , , , , , , , , , , , ,					

Inspector and Date

Remarks

Bob Schaefer 06/30/15

Arrived on site to provide visual and non-destructive weld examinations on the main stairway steel framing, near the main entry. At time of inspection, no plans were available and the welder was not on site. However, the framing welds are completed from 1st to 2nd floor. No stair tread attachments in place.

The framing is constructed with C12 steel members and the stiffeners and attachment welds are the correct size for the material thickness. There are three total splices (two intermediate and one at top - second floor landing). The C12 webs are 1/2" in thickness. This inspector chose to do a magnetic particle examination, on the three complete joint penetration splices, in lieu of ultrasonic examination. All completed welds are visually acceptable.

The contractor will send the welder certifications to our office, at a later date.

Reference Standards Used: AWS D1.1-10

Framing conforms to previously noted standards

Copies to:

Client Owner Architect

Engineer Contractor X

Building Dept.

chnical Responsibility:

Jeff Rabe, Project Manager

This report applies only to the items tested or reported and is the exclusive property of Otto Rosenau & Associates, Inc. Reproduction of this report, except in full, without written permission from our firm is strictly prohibited.

Page

6747 M.L. King Way S., Seattle, Washington 98118 ~ Phone (206) 725-4600 or 1-888-OTTO-4-US ~ Fax (206) 723-2221

Form No.: ADMIN-63-05 (Rev 10/10)

OTTO ROSENAU & ASSOCIATES, INC.

Geotechnical Engineering, Construction Inspection & Materials Testing

MAGNETIC PARTICLE REPORT

Job Number:	15-0449	Report Number:		54793		Permit Number:	BP-14-00352	
Project: Bogaard Residence				ent:		MacPherson Construction and Design		
Address: 191 Larkspur Loop, Cle Elum				dress:		21626 SE 28 th St, Sammamish		
Date: 06/30/15				chnician	Level:	Bob Schaefer, Level II		
(We	ITEM INSPECT		Discont. Type	Conforms	Does Not Conform	TECH	NIQUE	
C12 Stair Rise	er Splice					ACCEPTANCE	STANDARD	
Intermediate Level – North Web and Flange				Х		⊠ AWS D1.1- <u>10</u>		
Intermediate Level – South Web and Flange				Х		OTHER:		
Top Level – E		Х		PROCEDURE				
				1		☑ ORA NDT-OP-02☑ ASTM E709 ☐ E1444		
						OTHER:		
						EQUIPMENT TYPE ☐ YOKE ☐ MAKE/MODEL: Parker/D SERIAL NO.: 33872	EL: <u>Parker/DA200</u>	
RECEIVED						ORA NO.: <u>0126</u>		
AUG 2 8 2015 KITTITAS COUNTY CDS		OUNTY				CURRENT AC DC CONTINUOUS	US	
						MEDIA EXAMINATION ☐ DRY VISIBLE ☐ WET VISIBLE ☐ FLUORESCENT		
						COLOR WHITE / LIGHT GRAY RED		
Discontinuity Codes: P = Porosity, C = Crack, SL = Slag						OTHER:		

Copies to:			_
Own	er X	Contractor	
Arch	tect X	Building Dept.	Technical Responsibility:
Engi	neer		Jeff Rabe, Project Manager

This report applies only to the items tested or reported and is the exclusive property of Otto Rosenau & Associates, Inc. Reproduction of this report, except in full, without written permission from our firm is strictly prohibited.

Page __1__ of __1_

6747 M.L. King Way S., Seattle, Washington 98118 ~ Phone (206) 725-4600 or 1-888-OTTO-4-US ~ Fax (206) 723-2221

Form No.: ADMIN-51-05 (Rev 04/06)