



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-14-00534 OWNER'S NAME: TALL BROTHERS
DATE: 9/15/2014 TYPE: Frame-Plumb-Mech
TIME STARTED: 12:33 PM INSPECTOR: Jessica Contratto
MAP NUMBER: 17-19-06098-0004

	1. gas piping not installed yet
	2. DWV on stack- ok
	3. H2O is live-ok
	4. draft stop in fireplace chase not in
	5. see dryer vent at final

INSTRUCTIONS: see gas pipe on test by insulation inspection. pipe will be accessible. ok to insulate walls pending L&I approval

NEXT INSPECTION: insulation

RE-INSPECTION FEE DUE? ☒ NO ☐ YES \$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:

_____ jessica.contratto @co.kittitas.wa.us

• INSPECTION REQUEST LINE: www.co.kittitas.wa.us/cds/request.asp or 509-962-7694 •
411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506