INSPECTION REPORT

PERMIT NUMBER:	BP-14-00567	OWNER'S NAME:	BERRY
DATE:	5/5/2016	TYPE:	Mechanical and plumbir
TIME STARTED:	2:29 PM	INSPECTOR:	Jessica Contratto
MAP NUMBER:	20-15-18010-0026		
 DWV on stack-ok Bath fans not installed yet. Ducting to exterior ok Range vent not installed yet. If over 400CFM, will require make-up air Basement furnace ok Ducted mini splits require emergency drain pans or integral shut off if problem arises with proper draining of condensate Walkway and service platform per code required for attic units unless access is provided to allow servicing from the access opening. Provide illumination and a service outlet in the attic for each unit Fireplace rough in ok 			
INSTRUCTIONS:			
NEXT INSPECTION: Framing			
RE-INSPECTION FEE DUE? VES \$			
IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION			
	QUESTIONS? PLEASE CONTACT THE I ADDRESS: ju	NSPECTOR AT THE FO essica.contratto @	
INSPECTION REQUEST LINE: 509-962-7694			

http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx
411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506