

KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

## **INSPECTION REPORT**

| PERMIT NUMBER: | BP-14-00785      | OWNER'S NAME: | BACK COUNTRY   |
|----------------|------------------|---------------|----------------|
| DATE:          | 7/8/2015         | TYPE:         | Floor framing  |
| TIME STARTED:  | 9:57 AM          | INSPECTOR:    | Justin Bennett |
| ΜΔΡ NUMBER·    | 19-15-07060-0011 |               |                |

| 1. Provide crawl space access as shown on sheet 5                              |
|--|
| 2. Provide HD's at bearing wall per detail 9/S1                                |
| 3. Complete HD installation per detail 4/S1                                    |
| 4. Install A35's with SDS screws @ rim per detail 10/S1                        |
| 5. Provide engineers approval for two posts not centered on sono tube footings |
| 6. Install DTT2Z's as indicated on sheet 5                                     |
| 7. Provide blocking @ hold down to floor framing per detail 9/S1               |
|  |
|  |
|  |
|  |
|  |
|  |
|  |

INSTRUCTIONS: Make corrections above/Approved drawings must be on site/Permit card must be on site/Re-Inspection

NEXT INSPECTION: Re-Inspection

RE-INSPECTION FEE DUE?

YES

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:

iustin.bennett @co.kittitas.wa.us

\$

• INSPECTION REQUEST LINE: <u>www.co.kittitas.wa.us/cds/request.asp</u> or 509-962-7694 • 411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506