INSPECTION REPORT

BP-15-00111

PERMIT NUMBER:

OWNER'S NAME: CASCADE VIEW

DATE:		6/3/2015	TYPE:	Frame-Plumb-Mech	
TIME STARTED:		12:00 PM	INSPECTOR:	Jeremy Haberman	
MAP NUMBER:		18-18-27071-0146			
	1. Corrections OK.				
	2. Plumbing Rough OK. DWV on Stack Test. Supply @ 60#/15min.				
	3. Range Vent Not Installed.				
	4. Vented Windows Required in All Habitable Rooms on First Floor.				
	5. Interior Shear OK.				
	6. Girder Truss Not Clipped to Plate at Either End.				
	7. Provide Coil Strap from Plate to Plate at South End of GluLam Over Arched Window Wall.				
	8. Strap Top Plate Break in Den/Guest Room.				
	9. Pressure Treated 4x4 Missing at Entry Porch Roof.				
INSTRUCTIONS: Make Corrections Above. OK to Insulate					
NEXT INSPECTION: Insulation.					
RE-INSPECTION FEE DUE? VES \$					
IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION					
QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:					
	jeremy.haberman @co.kittitas.wa.us				
■ INSPECTION REQUEST LINE: www.co.kittitas.wa.us/cds/request.asp or 509-962-7694 ■					

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506