



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

## INSPECTION REPORT

PERMIT NUMBER: BP-15-00165

OWNER'S NAME: BV RESORT HOMES

DATE: 6/13/2016

TYPE: Framing

TIME STARTED: 1:03 PM

INSPECTOR: Jeremy Haberman

MAP NUMBER: 20-15-19051-0032

1. Trusses OK.
2. Interior Shear Corrections Outstanding. Penetrations In Shear Wall and Missing 6x8 Post Not Addressed. Builder Is Waiting For Letter from Engineer.
3. Beam R13 Not Per Plan.
4. Beam to Rafter Detail 1/S6 Not Per Plan. Provide Engineers Approval.
5. Strap Beam R9 to Girder Per Note on S3.
6. Gas Line Test OK. 22#/15min. OK.
7. Fireplace Rough In OK.
8. Front Porch Post to Beam Connection Not Per Plan.
9. Install Shear Clips at Garage Shearwall Per 8/S2.
10. Interior Shear at Bedroom #1 Not Per 4/S4.
11. HVAC Main Penetrates Interior Shear Wall.
12. Provide Engineers OK. For Holes In Floor Joist Above Laundry.
13. 6x6 at Hallway to Master Not 6x8 Per Plan.

INSTRUCTIONS: OK to Insulate Walls.

NEXT INSPECTION: Insulation

RE-INSPECTION FEE DUE?



NO



YES

\$ \_\_\_\_\_

**IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION**

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL  
ADDRESS: jeremy.haberman @co.kittitas.wa.us

**INSPECTION REQUEST LINE: 509-962-7694**

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506