



KITITITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-15-00264 OWNER'S NAME: MCKIM
DATE: 7/1/2016 TYPE: Framing
TIME STARTED: 11:24 AM INSPECTOR: Jessica Contratto
MAP NUMBER: 20-15-23052-0002

1. Hurricane clips from wall log to rafters per 5&6/S1.1
2. Builder has approval from engineer for log screws in lieu of numerous skewed hangers at rafter to beam connection at upper floor. Will be emailed
3. Owner will opt for spray foam and batt in rafters for unvented spaces
4. Web stiffeners at BCI joist and rafters ok
5. Exhaust fans not terminated yet
6. Questions about fire separation and logs. Advised to speak to building official
7. Upper floor shear needs to be tightened up at gables ends. 4" at edges. All panel edges on upper floor need to be blocked and nailed to shear schedule on page S4

INSTRUCTIONS: Complete above, call for re-inspection. Do not cover

NEXT INSPECTION: Re-inspect framing/shear

RE-INSPECTION FEE DUE? NO YES \$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL
ADDRESS: _____ [jessica.contratto @co.kittitas.wa.us](mailto:jessica.contratto@co.kittitas.wa.us)

INSPECTION REQUEST LINE: 509-962-7694

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506