INSPECTION REPORT

TYPE:

BP-15-00300

7/28/2015

PERMIT NUMBER:

DATE:

OWNER'S NAME: CLE ELUM ROSYLN SCHOOL DISTRICT #404

Footings

TIME STARTED:		1:10 PM	INSPECTOR:	Jeremy Haberman
MAP NUMBER:		20-15-28000-0003		
	1. Perimeter Footings and Perimeter A and B Pads OK.			
	2. Interior Footings Not Complete at this Time Due to Sewer Location.			
	3. Approved Footings Indicated in "Green" on Plan View Photo in T Drive Dated 7/28/2015			
INSTRUCTIONS: OK to Pour Approved Areas Pending Special Inspectors and Structural Engineers OK.				
NEXT INSPECTION: Interior Footings Or Foundation Walls.				
RE-IN	SPECTION FEE	E DUE? NO YES	5	\$
IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION				
QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:				
		jeren	ny.haberman @co	o.kittitas.wa.us
		CTION REQUEST LINE: www.co.kitt 11 N. Ruby Street, Suite 2, Ellensburg, N		