INSPECTION REPORT

PERMIT NUMBER:		BP-15-00300	OWNER'S NAME:	CLE ELUM ROSLYN SI	
DATE:		10/26/2015	TYPE:	Framing	
TIME STARTED:		1:36 PM	INSPECTOR:	Jeremy Haberman	
MAP NUMBER:		20-15-28000-0003			
	1. Line 21 to	25 "SW" Walls Framing OK (Se	econd Floor Only).	OK to Sheet (Second Floor Only	
). NAiling to Be Seen at Later Inspection.				
	2. "SW" Walls to Be Framed 2x6 Per Engineer. 2x Blocking at Panel Edges. (Second Floor On				
	y).				
	3. Second Floor Framing OK to Insulate.				
	4. NOTE: No Plumbing On Second Floor. Mechanical to be Surface Mount. Second Floor Wall				
	ectrical OK'd to Cover 10/23/2015.				
INSTRUCTIONS: Email Structural Engineers Report to Inspector. Email Special Welding Inspection					
Report to Inspector.					
NEXT INSPECTION: Partial Shear?/Partial Framing?/Partial Lower Shear?					
RE-INSPECTION FEE DUE? VES \$					
IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION					
QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:					
	ieremv_haberman @co.kittitas.wa.us				
 INSPECTION REQUEST LINE: www.co.kittitas.wa.us/cds/request.asp or 509-962-7694 ◆ 411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 ◆ Main Office Line: 509-962-7506 					