



KITITITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-15-00350

OWNER'S NAME: VAUGHN

DATE: 4/7/2016

TYPE: Mechanical and plumbir

TIME STARTED: 1:22 PM

INSPECTOR: Jeremy Haberman

MAP NUMBER: 20-14-12052-0003

1. NOTE: Contractor Intended Inspection on SFR. BP-15-00350 is for Garage.
2. NOTE: Contractor Intended Shearwall Inspection in Addition to Plumb/Mech.
3. Gas Line OK. 25#/15min. OK.
4. Fireplace Rough In OK.
5. Bath Fans Not Connected Throughout.
6. Mini Split Heat Pump Rough In OK.
7. Plumbing Rough In OK. DWV on Stack. Supply at 80#/15min. OK.
8. NOTE: Permit Card Not Onsite.
9. Shearnailing OK. Floor to Floor Strapping Missing Throughout.

INSTRUCTIONS: DO NOT COVER.

NEXT INSPECTION: Shear

RE-INSPECTION FEE DUE?



NO



YES

\$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL
ADDRESS: jeremy.haberman @co.kittitas.wa.us

INSPECTION REQUEST LINE: 509-962-7694

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506