INSPECTION REPORT

IIIOI ECITORI NEI ONI			
PERMIT NUMBER:	BP-15-00418	OWNER'S NAME:	HOPPE
DATE:	5/4/2016	TYPE:	Shearwalls
TIME STARTED:	11:26 AM	INSPECTOR:	Justin Bennett
MAP NUMBER:	19-14-01063-0002		
 Tighten up nailing @ exterior and interior throughout HD's must be installed on 2 full height studs (multiple locations) HD's at rear bumpout not installed Do not cover exterior Provide engineer fix/Ok for HD installation Note: Verified Slab plumbing @ 5#/15 mins NOT PART OF ORIGINAL PERMIT 			
INSTRUCTIONS: Do not cover exterior/Tighten up shear nailing/Provide fix for HD installation/Re- Inspection/Pull permit for garage slab plumbing			
NEXT INSPECTION: Re-Inspection			
RE-INSPECTION FEE		DAID DDIOD TO 66115	\$
IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL			
ADDRESS: <u>justin.bennett</u> @co.kittitas.wa.us			

INSPECTION REQUEST LINE: 509-962-7694

http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx
411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506