



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

## INSPECTION REPORT

PERMIT NUMBER: BP-15-00448

OWNER'S NAME: SHCHEDRIN

DATE: 7/1/2016

TYPE: Shearwalls

TIME STARTED: 10:06 AM

INSPECTOR: Jeremy Haberman

MAP NUMBER: 22-11-15051-0007

1. Shearwall "3" on East End of Structure Behind Fireplace Not Per Plan. 2" Nailing Required and 3x Blocking Required On Panel Edges.
2. Shearwall "2" on West End of Structure Not Per Plan. 2" Nailing Required and 3x Blocking Required.
3. A35's Not Installed Per Plan on S6. Bottom of Truss to Fireplace Wall.
4. INTERIOR SHEAR NOT COMPLETE. NOT INSPECTED.
5. NOTE: ENGINEERING ALTERNATES PROVIDED. NOT COMPLETED/NOT VERIFIED. CONFIRM IT  
EMS 1-8 AT REINSPECTION.
6. ENGINEERING SAVED TO FILE

INSTRUCTIONS: DO NOT COVER. MAKE Corrections Above.

NEXT INSPECTION: Shear Reinspect

RE-INSPECTION FEE DUE?



NO



YES

\$ \_\_\_\_\_

**IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION**

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL  
ADDRESS: jeremy.haberman @co.kittitas.wa.us

**INSPECTION REQUEST LINE: 509-962-7694**

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506