



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

## INSPECTION REPORT

PERMIT NUMBER: BP-15-00909

OWNER'S NAME: KANE

DATE: 3/22/2016

TYPE: Foundation walls

TIME STARTED: 10:08 AM

INSPECTOR: Justin Bennett

MAP NUMBER: 16-19-28050-0008

1. Verify concrete inspection report
2. Foundation Wall reinforcement Ok
3. Complete rebar installation in progress
4. Verify hold down installation @ exterior shear
5. Pour at your own risk pending footing concrete report reviewed
6. Complete foundation wall special inspection

**INSTRUCTIONS:** Foundation wall rebar ok pending special inspection/Footing special inspection for concrete needed/Complete special inspection for wall rebar

**NEXT INSPECTION:** Exterior Shear

**RE-INSPECTION FEE DUE?**



NO



YES

\$ \_\_\_\_\_

***IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION***

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL  
ADDRESS: \_\_\_\_\_ [justin.bennett @co.kittitas.wa.us](mailto:justin.bennett@co.kittitas.wa.us)

**INSPECTION REQUEST LINE: 509-962-7694**

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506