



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-15-00922

OWNER'S NAME: WT DEVELOPMENT

DATE: 2/3/2016

TYPE: Frame-Plumb-Mech

TIME STARTED: 2:12 PM

INSPECTOR: Jessica Contratto

MAP NUMBER: 18-19-31077-0001

1. Plumbing not on test
2. Stamped truss sheets not on site
3. Rear patio footings not per plan
4. Strap across plate break at beam pocket in front entry
5. Verify length of truss screws used
6. Double vapor barrier behind tub. Remove plastic sheeting
7. Gas not at sufficient test pressure
8. Install nail plates at plumbing lines
9. Exhaust venting ok
10. Insulate range vent
11. Wall framing ok
12. Headers and egress ok

INSTRUCTIONS: Complete above, ok to insulate walls

NEXT INSPECTION: insulation and corrections

RE-INSPECTION FEE DUE? ☒ NO ☐ YES \$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL
ADDRESS: jessica.contratto @co.kittitas.wa.us

INSPECTION REQUEST LINE: 509-962-7694

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506