INSPECTION REPORT

	DD 40 00400		\A/I II =
PERMIT NUMBER:	BP-16-00102	OWNER'S NAME:	WULF
DATE:	10/5/2016	TYPE:	Insulation
TIME STARTED:	3:43 PM	INSPECTOR:	Jessica Contratto
MAP NUMBER:	21-16-31030-0011		
1. FRAMING INSPECTION NEVER PERFORMED. LAST REPORT FOR PLUMBING STATES FRAMING IS NEXT REQUIRED INSPECTION 2. BUILDING NEVER APPROVED FOR INSULATION 3. DO NOT INSTALL DRYWALL			
INSTRUCTIONS: DO NOT COVER. CONTACT OFFICE TO DISCUSS HOW TO PROCEED NEXT INSPECTION:			
RE-INSPECTION FEE	DUE? NO YES		\$
IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION			
QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL			
ADDRESS: iessica contratto @co.kittitas.wa.us			

INSPECTION REQUEST LINE: 509-962-7694

http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx
411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506