INSPECTION REPORT

IIII LETION KEI OKI			
PERMIT NUMBER:	BP-16-00107	OWNER'S NAME:	CLINE
DATE:	5/12/2016	TYPE:	Foundation walls
TIME STARTED:	10:11 AM	INSPECTOR:	Jessica Contratto
MAP NUMBER:	17-20-18000-0017		
Monopour ok. Prescriptive footings and walls used in lieu of turned down slab Install straps or hold downs at indicated areas on first page of plans for Portal frame areas			
INSTRUCTIONS: Ok to pour. Install straps or bolts for hold downs prior. See at next inspection. Install vapor barrier under slab insulation			
NEXT INSPECTION: Slab insulation/hydronics			
RE-INSPECTION FEE DUE? VES \$			
IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION			
	QUESTIONS? PLEASE CONTACT THE ADDRESS: j	INSPECTOR AT THE FO essica.contratto @	
INSPECTION REQUEST LINE: 509-962-7694			

http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx
411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506