INSPECTION REPORT

PERMIT NUMBER:	BP-16-00268	OWNER'S NAME:	JERRY
DATE:	4/24/2017	TYPE:	Framing
TIME STARTED:	10:40 AM	INSPECTOR:	Jessica Contratto
MAP NUMBER:	22-11-15052-0014		
 Inspection is for covering front window wall Strap cantileverd beams; over prow wall; to top plate and down to studs Front wall to be SW-4 with 15/32"sheeting, 10d nails at 4", and 3x edge studs Currently has 7/16" sheeting. Owner wants to install 2 sided shearwall in this area. Obtain engineer approval and provide letter Complete electrical and have L&I inspect before cover Smoke/CO needed outside master bedroom INSTRUCTIONS: Complete above			
NEXT INSPECTION: Mechanical/plumbing/front wall insulation			
RE-INSPECTION FEE	DUE? NO YES		\$
IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION			
QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL			

INSPECTION REQUEST LINE: 509-962-7694

ADDRESS:

http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx 411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506

<u>iessica.contratto</u> @co.kittitas.wa.us