



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-16-00327

OWNER'S NAME: KNOLL

DATE: 7/19/2016

TYPE: Framing

TIME STARTED: 12:28 PM

INSPECTOR: Jessica Contratto

MAP NUMBER: 19-15-07059-0007

1. All ledger attachments not per detail EDL. Anchors need to be 6" O.C.
2. Detail DALL not complete 2 locations on back deck per plan
3. HU48 hangers per plan at each side of front door
4. (2) 2x8 used in lieu of 4x8 beams in 2 areas of front deck. Verify ok and stitch nailing requirements
5. Beam 1-4 from back deck to existing not connected at house end. Supported by joists only. Provide positive connection to existing deck. Lateral attachment also required in this area
6. Nail post caps. One by hot tub and one at front beam at entry

INSTRUCTIONS: Address above corrections. All corrections are highlighted in orange on approved plans onsite. Do not cover

NEXT INSPECTION: Re-inspect deck framing

RE-INSPECTION FEE DUE?



NO



YES

\$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL
ADDRESS: _____ [jessica.contratto @co.kittitas.wa.us](mailto:jessica.contratto@co.kittitas.wa.us)

INSPECTION REQUEST LINE: 509-962-7694

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506