



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

## INSPECTION REPORT

PERMIT NUMBER: BP-16-00340

OWNER'S NAME: KELLEY

DATE: 8/24/2016

TYPE: Floor framing

TIME STARTED: 8:47 AM

INSPECTOR: Jessica Contratto

MAP NUMBER: 18-17-36051-0007

1. Underfloor shear ok
2. Post down to footing under joist hangers that hinge on blocks installed at sill plate. South of crawl opening, on 2 small bumpouts on north and south sides
3. Blocking at 48" where joist are parallel to walls required. Engineer omission pending.

INSTRUCTIONS: Ok to cover at own risk pending engineer deletion of blocking.

NEXT INSPECTION: Shearwalls

RE-INSPECTION FEE DUE?



NO



YES

\$ \_\_\_\_\_

**IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION**

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL  
ADDRESS: \_\_\_\_\_ [jessica.contratto @co.kittitas.wa.us](mailto:jessica.contratto@co.kittitas.wa.us)

**INSPECTION REQUEST LINE: 509-962-7694**

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506