



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-16-00450

OWNER'S NAME: GAGE

DATE: 7/7/2017

TYPE: Framing

TIME STARTED: 8:47 AM

INSPECTOR: Jessica Contratto

MAP NUMBER: 17-19-04040-0015

1. Truss sheets do not match installed trusses
2. Waste line not on test
3. Detail 15/D2 in garage not complete
4. Smoke/CO detector box missing at hall between bed #2 and #3
5. Provide means to install gypsum board behind furnace
6. Windows average .28, ok for energy credit chosen Efficient Envelope 1A.
Insulate floor to R-38 to complete credit
7. Gas not installed to residence. Efficient Water Heating credit chosen will
need to be fulfilled by a heat pump water heater
8. Exhaust duct ok
9. Supply/Return duct ok. Duct in crawl not insulated
10. Provide insulation and vapor barrier behind showers on exterior walls

INSTRUCTIONS: Provide waste line test, correction or engineer omission of 15/D2, and correct truss sheets. Do not insulate

NEXT INSPECTION: Re-inspect

RE-INSPECTION FEE DUE?



NO



YES

\$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL
ADDRESS: _____ [jessica.contratto @co.kittitas.wa.us](mailto:jessica.contratto@co.kittitas.wa.us)

INSPECTION REQUEST LINE: 509-962-7694

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506