



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-16-00560

OWNER'S NAME: SMITH

DATE: 11/17/2016

TYPE: Framing

TIME STARTED: 11:14 AM

INSPECTOR: Jeremy Haberman

MAP NUMBER: 20-13-11050-0044

1. NOTE: Contractor Intended Exterior Shear Inspection.
2. Exterior Shear Nailing OK.
3. Drawings Require (8) MST 48 Floor-to-Floor Straps at Upper Floor Shear. Only (4) Installed.
4. NOTE: Additional Strapping OK to Be Installed Over Top House Wrap.

INSTRUCTIONS: OK to Install House Wrap. DO NOT SIDE STRUCTURE PRIOR TO REINSPECTION.

NEXT INSPECTION: Re Inspect Shear.

RE-INSPECTION FEE DUE?



NO



YES

\$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL
ADDRESS: jeremy.haberman @co.kittitas.wa.us

INSPECTION REQUEST LINE: 509-962-7694

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506