



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-16-00586

OWNER'S NAME: HENDERSON

DATE: 2/22/2017

TYPE: Mechanical

TIME STARTED: 11:41 AM

INSPECTOR: Jeremy Haberman

MAP NUMBER: 20-14-28058-0001

1. NOTE: Shear Inspection Under Review by Building Official.
2. Mechanical Exhaust OK.
3. Mechanical Supply and Return OK.
4. Gas Line at 0#. 15# Minimum Test Pressure Required.
5. "Flash Shield" Flex Gas Line Not Properly Terminated. See Manufacturer Specification.
6. "Flash Shield" Not Properly Protected From Impact Per Manufacturer Specification.
7. NOTE: Fireplace Installation Not Complete. Not Inspected. Confirm Height to Combustible.
8. NOTE: Appears Owner Intended Plumbing Inspection in Addition to Mechanical.
9. Plumbing Rough In OK. DWV on Stack Test OK. Supply at 100# PSI OK.
10. DRAIN DWV PRIOR TO FREEZING. IF FREEZE OCCURS TEST WILL HAVE TO BE REPEATED.
11. NOTE: Photos on T Drive

INSTRUCTIONS: OK to Call for Framing Once L&I Is Passed and Shear Review is OK'd by Building Official.

NEXT INSPECTION: Fireplace/Gas Line/Shear/Framing

RE-INSPECTION FEE DUE? ☒ NO ☐ YES \$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL
ADDRESS: jeremy.haberman@co.kittitas.wa.us

INSPECTION REQUEST LINE: 509-962-7694

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506