



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-16-00588

OWNER'S NAME: VANDENHAUTE

DATE: 3/2/2017

TYPE: Exterior shear

TIME STARTED: 11:15 AM

INSPECTOR: Justin Bennett

MAP NUMBER: 20-15-20058-0113

1. HD's knot installed (3) locations - clouded on S2.1
2. HD moved in master/Provide Engineer Ok or install - clouded on S2.1
3. Exterior nailing Ok
4. A35 installation Ok
5. Interior Shear not complete
6. Ok to cover exterior

INSTRUCTIONS: Ok to cover exterior/Complete above/Verify HD installation @ next inspection

NEXT INSPECTION: Plumb/Mech

RE-INSPECTION FEE DUE?



NO



YES

\$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL
ADDRESS: justin.bennett @co.kittitas.wa.us

INSPECTION REQUEST LINE: 509-962-7694

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506