INSPECTION REPORT

| INST ECTION KET OKT | | | |
|--|------------------|---------------|-------------------|
| PERMIT NUMBER: | BP-16-00616 | OWNER'S NAME: | FORTUNE CREEK LLC |
| DATE: | 3/22/2017 | TYPE: | Framing |
| TIME STARTED: | 3:10 PM | INSPECTOR: | Jessica Contratto |
| MAP NUMBER: | 19-15-07061-0043 | | |
| Engineer to clarify LVL requirements at great room walls. (2) LVL with (1) LV L cripple at each end of header required by plan. Does this mean 2 king stud typ e? Currently 1 installed with trimmer MSTA18 strap to connect headers in great room walls, see page 1 Revision in works for porch framing Truss bracing ok Headers ok H2.5 at bearing ends of every truss per roof framing detail 4 page 7 Draftstop at attic duct upstairs | | | |
| INSTRUCTIONS: Ok to insulatepending great room framing | | | |
| NEXT INSPECTION: Insulation | | | |
| RE-INSPECTION FEE | DUE? NO YES | | \$ |
| IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION | | | |
| QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL | | | |
| ADDRESS:iessica.contratto @co.kittitas.wa.us | | | |

INSPECTION REQUEST LINE: 509-962-7694

http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx
411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506