INSPECTION REPORT

INST ECHION NEI ONI			
PERMIT NUMBER:	BP-16-00625	OWNER'S NAME:	MERITAGE DEVELOPN
DATE:	4/3/2017	TYPE:	Rough-in plumbing
TIME STARTED:	12:08 PM	INSPECTOR:	Justin Bennett
MAP NUMBER:	20-15-20058-0088		
 Interior shear not complete - screws are not acceptable HD's not complete - verify next inspection DWV @ 5#/15 mins - Ok Supply @ 25# - must be 50#/15 mins Plumbing nail plates needed throughout Vent in upstairs bathroom to be relocated to allow for insulation 			
INSTRUCTIONS: Complete above/Re-Inspection			
NEXT INSPECTION:	Re-Inspection		
RE-INSPECTION FEE	DUE? NO YES		\$
IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION			
QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL			
ADDRESS: <u>iustin.bennett</u> @co.kittitas.wa.us			

INSPECTION REQUEST LINE: 509-962-7694

http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx
411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506