



KITITITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

## INSPECTION REPORT

PERMIT NUMBER: BP-16-00693

OWNER'S NAME: WILLIAMS

DATE: 7/7/2017

TYPE: Multiple (see notes)

TIME STARTED: 12:24 PM

INSPECTOR: Jessica Contratto

MAP NUMBER: 22-11-09050-0113

1. Preliminary inspection performed for aid to homeowner
2. Expose one footing to verify depth
3. DTT2Z deck connectors needed at outer beams
4. Upper roof framing not completed yet.
5. Wall bracing not installed yet on lower section
6. Lower framing ok otherwise
7. Add 2 lag bolts to ledger

**INSTRUCTIONS:** Complete above and continue with upper roof framing. Covered walkway will be addressed after deck

**NEXT INSPECTION:** Framing/footing

**RE-INSPECTION FEE DUE?**



NO



YES

\$ \_\_\_\_\_

***IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION***

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL  
ADDRESS: \_\_\_\_\_ [jessica.contratto @co.kittitas.wa.us](mailto:jessica.contratto@co.kittitas.wa.us)

**INSPECTION REQUEST LINE: 509-962-7694**

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506