



KITITITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-16-00778

OWNER'S NAME: TALISMAN

DATE: 5/19/2017

TYPE: Shearwalls

TIME STARTED: 2:44 PM

INSPECTOR: Justin Bennett

MAP NUMBER: 20-15-19056-0076

1. Tighten up nailing on exterior P1-3 throughout
2. Provide window straps @ rear window per 4/D2
3. Provide HD's @ rear door where straps are in door - clouded
4. Tighten up Interior P1-3 nailing on First Flr - red crayon
5. Install CS straps Flr to Flr @ interior P1-3 clouded on A5
6. Complete HD installation - tighten down nuts
7. Master bedroom and Bedroom 2 interior shear not complete - see after insulation
8. NOTE: Inspection for Unit 1 (west unit)

INSTRUCTIONS: Complete above/Once complete Ok to cover exterior

NEXT INSPECTION: Plumb/Mech

RE-INSPECTION FEE DUE?



NO



YES

\$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL
ADDRESS: justin.bennett @co.kittitas.wa.us

INSPECTION REQUEST LINE: 509-962-7694

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506