



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-13-00734

OWNER'S NAME: EATON

DATE: 2/29/2016

TYPE: Insulation

TIME STARTED: 10:00 AM

INSPECTOR: Jessica Contratto

MAP NUMBER: 17-19-30000-0022

1. Insulation ok. Apply vapor barrier or use PVA primer on drywall
2. DWV on stack -ok
3. Water leaking at exterior of house. Stand pipe cap next to foundation and under upright 2x6 in the ground away from house
4. Range hood must be 100 CFM exhaust rate. 4" duct will not work. Must be minimum of 6" ducting.

INSTRUCTIONS: Ok to cover, see range exhaust at final. Exhaust hood or microwave can vent directly out the wall as supplied. Address leaks at exterior septic as needed. One fresh air wall port will be needed with whole house fan at final. Contact with questions- 962-7695

NEXT INSPECTION: Final

RE-INSPECTION FEE DUE?



NO



YES

\$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL
ADDRESS: _____ [jessica.contratto @co.kittitas.wa.us](mailto:jessica.contratto@co.kittitas.wa.us)

INSPECTION REQUEST LINE: 509-962-7694

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506