



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-14-00216

OWNER'S NAME: CORBURN

DATE: 9/22/2015

TYPE: Exterior shear

TIME STARTED: 3:59 PM

INSPECTOR: Jeremy Haberman

MAP NUMBER: 21-14-34059-0001

| | |
|--|---------------------------------------------------------------------------------------------------------|
| | 1. All Exterior Shear Nailing OK. |
| | 2. Interior Shear Not Seen/Not Complete. |
| | 3. HDU's Missing or Incomplete at (3) Locations "Bubbled" in Black In on Page S2 of Permit Set. |
| | 4. (2) Windows Added Not Per Plan. "Bubbled" in Black In on Page 2 of Permit Set. |
| | 5. All Shearwalls are Required to be CDX Plywood. Most Shear has been done in OSB. Provid Engineers OK. |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

INSTRUCTIONS: MAke Corrections Above. Provide Engineers OK for OSB Alternate and Windows added in Shearwall. OK to Cover Exterior.

NEXT INSPECTION: Re Inspect

RE-INSPECTION FEE DUE?



NO



YES

\$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:

_____ jeremv.haberman @co.kittitas.wa.us

• **INSPECTION REQUEST LINE:** www.co.kittitas.wa.us/cds/request.asp or 509-962-7694 •

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506