



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-14-00826

OWNER'S NAME: ERDMAN

DATE: 6/3/2015

TYPE: Frame-Plumb-Mech

TIME STARTED: 11:02 AM

INSPECTOR: Jeremy Haberman

MAP NUMBER: 18-18-31051-0004

1. Plumbing OK. DWV on Stack Test. Supply @ 70#/15min.
2. Exhaust Fans Not Connected to Duct. Complete Prior to Insulation Inspection.
3. Provide Attic Access.
4. Trusses OK.
5. Deck Stairs Not Installed at This Time.
6. Complete Attatment of 6X6 Deck Posts to GluLam at Post Cap. Nails Missing.
7. Additional Deck Bracing Required Per "Redlines" on S1. See Also Included Simpson Techni cal Bulletin.
8. Deck Ledger Attachment w/LTP and Rim to Plate Attachment with A35s Per Detail 1/S6.

INSTRUCTIONS: Complete Corrections Above. OK to Insulate. Make Corrections Easily Viewed at Time of Reinspection.

NEXT INSPECTION: Insulation.

RE-INSPECTION FEE DUE? NO YES \$ _____
IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:

_____ jeremy.haberman@co.kittitas.wa.us

• **INSPECTION REQUEST LINE:** www.co.kittitas.wa.us/cds/request.asp or 509-962-7694 •
411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506