



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-15-00056

OWNER'S NAME: LARSON

DATE: 5/5/2016

TYPE: Framing

TIME STARTED: 10:33 AM

INSPECTOR: Jessica Contratto

MAP NUMBER: 20-14-14050-0924

1. Outlookers not clipped at wall per plan. Details 4,5,7/S4.3
2. 3x10 blocking with A35 clips each side at beam ends for trellis in garage wall, 2/S4.3
3. 2 Glulams in breezeway not per plan
4. Glulam used over kitchen entry in lieu of LSL. Not per plan
5. Headers in master wing not per plan
6. HDU2 missing at kitchen entry
7. HDU2 missing in master bath hallway alongside window
8. H2.5 missing at rafter tail in master bath
9. LSL rafters used in master wing. Not per plan
10. Have engineer address or approve hold downs not attached to 2 full height studs in multiple areas. Stitch nail members together also
11. HDU in master bath connected to foundation anchor j-bolt
12. Framing of trellis areas not complete at this time
13. Range vents exceeding 400CFM will require make-up air
14. Fireplace not installed yet

INSTRUCTIONS: Address above corrections. Obtain engineer responses where necessary. Ok to spray foam pending engineer approval. Foam at own risk

NEXT INSPECTION: Insulation/corrections

RE-INSPECTION FEE DUE?



NO



YES

\$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL
ADDRESS: _____ [jessica.contratto @co.kittitas.wa.us](mailto:jessica.contratto@co.kittitas.wa.us)

INSPECTION REQUEST LINE: 509-962-7694

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-15-00056

OWNER'S NAME: LARSON

DATE: 5/5/2016

TYPE: Framing

TIME STARTED: 10:33 AM

INSPECTOR: Jessica Contratto

MAP NUMBER: 20-14-14050-0924

Page 2

15. Windows .30 U-value

16. Truss bracing missing

17. Truss sheets show repair of 3 trusses. Unable to determine reason and/or location of said trusses. One appears to be to provide code sized attic access

. Verify

INSTRUCTIONS: Address above corrections. Obtain engineer responses where necessary. Ok to spray foam pending engineer approval. Foam at own risk

NEXT INSPECTION: Insulation/corrections

RE-INSPECTION FEE DUE?



NO



YES

\$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL
ADDRESS: _____ [jessica.contratto @co.kittitas.wa.us](mailto:jessica.contratto@co.kittitas.wa.us)

INSPECTION REQUEST LINE: 509-962-7694

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506