



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-15-00217

OWNER'S NAME: ANDERSON

DATE: 1/28/2016

TYPE: Mechanical and plumbir

TIME STARTED: 11:46 AM

INSPECTOR: Jessica Contratto

MAP NUMBER: 19-20-35000-0001

1. H20 at 7#-ok
2. Exhaust duct ok
3. Headers R5 and R6 not per plan at great room, page S3
4. Trusses ok
5. Allother headers ok
6. Check for fresh air to furnace at final
7. Pellet stove not installed yet. See before cover
8. How will R-30 be achieved with floor insulation if flex duct is in bays?
9. DWV not done filling for stack test

INSTRUCTIONS: finish filling DWV for framing inspect tomorrow. Address concerns with flex duct in crawl

NEXT INSPECTION:

RE-INSPECTION FEE DUE?



NO



YES

\$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL
ADDRESS: _____ [jessica.contratto @co.kittitas.wa.us](mailto:jessica.contratto@co.kittitas.wa.us)

INSPECTION REQUEST LINE: 509-962-7694

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506