



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

# INSPECTION REPORT

PERMIT NUMBER: BP-15-00348                                      OWNER'S NAME: DRAIN  
 DATE: 11/17/2015    TYPE: Exterior shear  
 TIME STARTED: 2:53 PM    INSPECTOR: Jeremy Haberman  
 MAP NUMBER: 16-19-02058-0003

	1. NOTE: Remove House Wrap Paper For Nailing Verification.
	2. BWP Not Adequate. Unable to Verify Anchor Bolts on 6 Foot Centers. Studs Must Be 16" On Center. Panel Edges Must be Blocked & NAiled.
	3. SW1 Not Adequate. Nailing Must be 3" On Center. Nails Into PT Plate Must be Galvanized.

**INSTRUCTIONS:** Make Corrections Above. OK to Install Roofing.

**NEXT INSPECTION:** Shear ReInspect.

RE-INSPECTION FEE DUE?     NO     YES                                      \$ \_\_\_\_\_

***IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION***

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:

\_\_\_\_\_ [jeremy.haberman@co.kittitas.wa.us](mailto:jeremy.haberman@co.kittitas.wa.us)

• **INSPECTION REQUEST LINE:** [www.co.kittitas.wa.us/cds/request.asp](http://www.co.kittitas.wa.us/cds/request.asp) or 509-962-7694 •  
 411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506