INSPECTION REPORT

PERIVITI NUIVIBER:	BP-13-00446	OWNER'S NAIVIE:	SUCUEDKIN
DATE:	7/22/2016	TYPE:	Framing
TIME STARTED:	10:15 AM	INSPECTOR:	Jessica Contratto
MAP NUMBER:	22-11-15051-0007		
 Mechanical and plumbing inspection performed Plumbing roughed in. Not on test Mechanical rough in ok Heat duct in garage must be removed. Unit supplying heat to residence cannot heat garage area. Garage can be heated with electric wall heat or gas powered unit heater if desired Vented windows installed Gas line not installed yet. Must be at 15# minimum for test Electrical not installed yet. Complete electrical and L&I inspection Can lights or other penetrations not allowed in garage ceiling fire separation unless 1 hr fire rated Repair dryer vent where broken on garage level Tempered window required at stair landing or guard must be installed over portion above landing area. Window above 36" from landing not required to be tempered 			
INSTRUCTIONS: Complete electrical and gas pipe installation. Wood stove will need to be seen before cover. Fresh air to firebox required on installation			
NEXT INSPECTION: Plumb/frame			
RE-INSPECTION FEE	DUE? NO YES		\$
IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION			

INSPECTION REQUEST LINE: 509-962-7694

ADDRESS:

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL

<u>iessica.contratto</u> @co.kittitas.wa.us

http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx
411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506