



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-16-00078

OWNER'S NAME: VAN WERT

DATE: 11/8/2016

TYPE: Framing

TIME STARTED: 1:10 PM

INSPECTOR: Jessica Contratto

MAP NUMBER: 20-15-22000-0012

1. Truss lateral bracing to be minimum of 2x4 lumber per truss install guidelines included with truss package
2. Gable end bracing per detail W032, page 15, not per plan. Is detail labeled incorrectly? Detail is W035 on page 15. All locations indicated on page 10
3. Outlookers not per plan: 2x6 vertical at 24" oc, hangers at truss end, H1 at gable truss top chord. Currently 2x4 flat at 24". Note on page 10
4. Deck ties at rear deck require 2 DTT2Z ties per location

INSTRUCTIONS: Complete above, ok to insulate

NEXT INSPECTION: Insulation/corrections

RE-INSPECTION FEE DUE?



NO



YES

\$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL
ADDRESS: _____ [jessica.contratto @co.kittitas.wa.us](mailto:jessica.contratto@co.kittitas.wa.us)

INSPECTION REQUEST LINE: 509-962-7694

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506